


# IMPACT Protoflight Boom Status Meeting



## **Agenda**

- 9:00 – 11:30      Protoflight Build Status/Assessment**
- 11:30 – 12:00    Schedule**
- 12:00 – 1:00     Lunch**
- 1:00 – 2:00      Boom Verification Plan**
- 2:00 – 3:00      Review of Test Procedures  
                      - TB/TV/Vibe**
- 3:00 – 4:00      Boom Deployment**

## **Protoflight Build Status**

- **Design goals and implementations since ETU**
  - **Improve concentricity and clocking stability during deployment, eliminate possibility of rollers jumping out of tracks**
    - **Increased to three tracks in tubes**
    - **Added travel limiting pins**
  - **Improve latchup – eliminate deadband**
    - **Reworked pin offsets, corrected machining errors**
  - **Assure adequate force margins throughout deployment**
    - **Increased Stacer force to provide adequate margin**
      - **Switched to 6 mil, 5” strip Elgiloy Stacer for more force (11-7lbs thrust)**
    - **Sequenced 50mm tube deployment using force latch to make higher-force mag harness deployment occur during highest-force portion of Stacer stroke**
      - **Force latch set to kick-off spring force plus 1/3 stacer force**
    - **Redesigned pinpuller and stowing preload to handle higher launch loads due to increased instrument mass**
      - **700lb pinpuller designed, built, and qualified (in process TiNi Aerospace) to hold 365lb preload to meet 30g design requirement**

## **Protoflight Build Status(cont.)**

- **Implement Mag harness deployment scheme**
  - **Shielded harness on outside of 50mm tube from SWEA to Mag**
  - **Stowed between 50mm and 90mm tubes in troughs**
  
- **Improve durability of rollers**
  - **Switched to hard BeCu from Aluminum**
    - **Now no wear on rollers or tracks**
  
- **Add removable SWEA mount**
  - **Added to allow boom tube disassembly, facilitate testing**
  
- **Improve thermal performance**
  - **Added closeout rings to tube anti-sunward end**
  - **Added window in blankets on sunward end to warm boom internals**
  - **Black anodized interior surfaces at sunward end for improved heat distribution**
  - **Resulted in 50C (now –20C) improvement in ring temps during deployment**

## **Protoflight Build Status(cont.)**

- **Improve Tube fabrication**
  - **Eliminated wrinkling during layup**
  - **Added three tracks**
  - **Provided smooth track surfaces for low friction**
  
- **Improve ring alignment system for gluing**
  - **Added nesting flanges to rings**
  - **Added clocking alignment pins**
  - **Built alignment fixtures to insure squareness**

## **Deployment testing**

- **3 successful deployments to date**
  - **verified correct latching, no deadband**
  - **Verified Stacer can push boom out**
    - **Pullout tests w/o Stacer and Stacer push force vs. stroke tests confirm margin ratio  $>3$  during full deployment stroke**
  - **Verified Mag harness deployment occurs as predicted**
    - **Added drag overcome by higher force of Stacer at beginning of stroke**
    - **Mag harness deploying first guaranteed by force latch**
    - **Verified force latch activation force  $<1/3$  Stacer force adequate to maintain margin ratio and deploy mag harness first**
  - **Verified SWEA harness deploys correctly**

## **Work to be done on Protoflight unit**

- **Redesign and refab Lower Mounting Ring to allow disassembly after gluing**
- **Glue tubes**
- **Rework flyweight brake to provide gear protection**
- **Test pinpuller and preloading, verify margin**
- **Improve tube track angular precision (mandrels)**
- **Build additional GSE to improve safety and ease of stowing**

## **Schedule**

- **Tube delivery 5 weeks late**
- **UCB purchasing approvals delayed Stacer purchase 3 months**
- **Machined parts delivered 3 weeks late**
- **Despite these delays, Boom testing is currently only 12 days behind schedule**
- **Final parts for TV chamber due in two weeks, will push schedule to 3 weeks late**
- **TV chamber delay provides adequate time to implement additional work required**